

**Banks School District AHERA 6 Month  
Reinspection Spreadsheet**

| Date Inspected | School      | Location    | Material                 | Detailed Description | Notes     | Friable (F)<br>Non-Friable (NF) | Category Surfacing (S)<br>Thermal (TSI) Misc (M) | Condition Good (G)<br>Damaged (D) | Damage Potential Low (L)<br>Moderate (M) High (H) | Area of material (sq ft) |
|----------------|-------------|-------------|--------------------------|----------------------|-----------|---------------------------------|--|-----------------------------------|---|--------------------------|
| 7/5/2023       | Elementary  | Throughout  | Tape joint compound      | Walls, ceilings      |           | F                               | M  | D > 10%                           | L   | >10K                     |
| 7/5/2023       | Elementary  | Throughout  | Textured plaster         | Walls                |           | F                               | S  | D > 10%                           | L   | >10K                     |
| 7/5/2023       | Elementary  | Throughout  | Moulding mastics         | Cove base mast       | Water dam | NF                              | M  | D > 10%                           | L   | >10K                     |
| 7/5/2023       | Elementary  | Throughout  | Vinyl tile-12"           | Flooring             | Water dam | NF                              | M  | D > 10%                           | M   | >10K                     |
| 7/5/2023       | Elementary  | Throughout  | Ceiling tile-9"          | Mastic               |           | NF                              | M  | G                                 | L   | >10K                     |
|                |             |             |                          |                      |           |                                 |  |                                   |   |                          |
| 7/5/2023       | Admin Bldg  | Throughout  | Tape joint compound      | Walls, ceilings      |           | F                               | M  | D > 10%                           | L   | >10K                     |
| 7/5/2023       | Admin Bldg  | Throughout  | Textured plaster         | Walls                |           | F                               | S  | D > 10%                           | L   | >10K                     |
| 7/5/2023       | Admin Bldg  | Throughout  | Moulding mastics         | Cove base mastic     | Water dam | NF                              | M  | D > 10%                           | L   | >10K                     |
| 7/5/2023       | Admin Bldg  | Throughout  | Vinyl tile-12"           | Flooring, mastic     | Water dam | NF                              | M  | D > 10%                           | L   | >10K                     |
| 7/5/2023       | Admin Bldg  | Throughout  | Ceiling tile-9"          | Mastic               |           | NF                              | M  | D > 10%                           | L   | >10K                     |
|                |             |             |                          |                      |           |                                 |  |                                   |   |                          |
| 7/5/2023       | High School | Boiler Room | Insulation wrap          | TSI                  |           | F                               | TSI  | G                                 | H   | >1K                      |
| 7/5/2023       | High School | Boiler Room | Pipe insulation          | TSI                  |           | NF                              | TSI  | G                                 | H   | >1K                      |
| 7/5/2023       | High School | Classrooms  | Vinyl tile-9" tan        | Flooring, mastic     |           | NF                              | M  | D > 10%                           | M   | >10K                     |
| 7/5/2023       | High School | Hallways    | Vinyl tile-9" tan        | Flooring, mastic     |           | NF                              | M  | D > 10%                           | M   | >10K                     |
| 7/5/2023       | High School | Gymnasium   | Acoustic ceiling ties-9" | No mastic            |           | F                               | M  | D > 10%                           | M   | >10K                     |
| 7/5/2023       | High School | Classrooms  | Vinyl tile-9" red        | Flooring, mastic     |           | NF                              | M  | D > 10%                           | M   | >10K                     |
| 7/5/2023       | High School | Classrooms  | Vinyl tile- 9" green     | Flooring, mastic     |           | NF                              | M  | D > 10%                           | M   | >10K                     |
| 7/5/2023       | High School | Classrooms  | Vinyl tile-9" tan        | Flooring, mastic     |           | NF                              | M  | D > 10%                           | M   | >10K                     |

**Banks School District AHERA 6 Month  
Reinspection Spreadsheet**

| Date Inspected | School        | Location   | Material          | Detailed Description  | Notes | Friable (F)<br>Non-Friable (NF) | Category Surfacing (S)<br>Thermal (TSI) Misc (M) | Condition Good (G)<br>Damaged (D) | Damage Potential Low (L)<br>Moderate (M) High (H) | Area of material (sq ft) |
|----------------|---------------|--|-------------------|-----------------------|-------|---------------------------------|--|-----------------------------------|---|--------------------------|
| 7/5/2023       | High School   | Throughout                                       | Ceiling tiles     | Ceiling tiles, mastic |       | F, NF                           | M  | D > 10%                           | M   | <10K                     |
| 7/5/2023       | High School   | Vocational                                       | Texture, drywall  | Walls                 |       | F                               | S  | D > 10%                           | M   | >10K                     |
| 7/5/2023       | High School   | Hallways   | Vinyl tile-9" tan | Flooring              |       | NF                              | M  | D > 10%                           | M   | >10K                     |
| 7/5/2023       | High School   | Throughout                                       | Cove base, mastic | Flooring              |       | NF                              | M  | D > 10%                           | L   | >10K                     |
| 7/5/2023       | Middle School | No ACBM or suspect ACBM present in this building |                   |                       |       |                                 |  |                                   |   |                          |
|                |               |  |                   |                       |       |                                 |  |                                   |   |                          |
|                |               |  |                   |                       |       |                                 |  |                                   |   |                          |
|                |               |  |                   |                       |       |                                 |  |                                   |   |                          |
|                |               |  |                   |                       |       |                                 |  |                                   |   |                          |
|                |               |  |                   |                       |       |                                 |  |                                   |   |                          |
|                |               |  |                   |                       |       |                                 |  |                                   |   |                          |
|                |               |  |                   |                       |       |                                 |  |                                   |   |                          |
|                |               |  |                   |                       |       |                                 |  |                                   |   |                          |
|                |               |  |                   |                       |       |                                 |  |                                   |   |                          |